

Annexure C

Appendix-XIII

PROFORMA FOR SAFE DRINKING WATER AND SANITARY CONDITION CERTIFICATE

No. D/163/AEVI(CBM II)

Dated: 07/06/2023

It is certified that an inspection team headed by Mukesh Kumar AE(Civil), Manoj Kumar Rai JEE(C)
(Name of Officers with designation) from Civil Engineering Department BM-II, NDMC
(Name of Department/ Office) inspected the Navyug School, Mandir Marg
(Name & Address of the school) on 07.06.2023 (date of inspection), checked the water test report submitted by the school and found that the school has potable drinking water for students and staff of the institution and is having provision for running water in the toilets and maintaining hygienic sanitation condition in the school building & the campus as per norms prescribed by the Central/ State/ U.T. Govt.

The above is valid for a period of 5 years

Signature with Seal

Mukesh Kumar
Assistant Engineer-VI (BM-II)
New Delhi Municipal Council

Name

: Mukesh Kumar

Designation

: Assistant Engineer (Civil)

Assistant Engineer of
the Govt. Public Health Department (PHED)/
Authorised officer of the Local Body

Name & Address of the Office / Department : BM-II
Division, Tolkatora Indoor Stadium,
New Delhi, NDMC.

To

The Principal

Navyug School, Mandir Marg, NDMC

(Name & Address of the Institution)

Manoj Kumar Rai
07/06/23
(MANOJ K RAI)
JEE(CIVIL)

* The filled up certificate should be either in Hindi or English. If it is issued in vernacular language, translated notarized version in English be uploaded along with the original vernacular certificate as a single pdf.



WATER QUALITY MONITORING UNIT
AMRIT BHAWAN, VINAY MARG, CHANAKYAPURI
QUALITY CONTROL & TECHNICAL AUDIT CELL
NEW DELHI MUNICIPAL COUNCIL
ISO 9001-2015 CERTIFIED

SAMPLE NOT COLLECTED
BY UNIT STAFF

1. Name & Address of Sender:- HOS, Navyug School, Mandir Marg, N.D
2. Date of Receiving/Collection:- 26/05/23
3. Sample No.:- 5370-5371
4. Sealed Sample (Yes/No):- Yes

DRINKING WATER TESTING REPORT
TEST-RESULTS

Sr. No.	Location, Date & Time of Sample Collection Site	Colour (Pt-Co Scale)	Taste & Odour	Turbidity (NTU)	pH	Total Hardness (as CaCO ₃) (Mg/L)	TDS (Mg/L)	Iron (as Fe) (Mg/L)	Chloride (as Cl) (Mg/L)	Residual free Chlorine (Mg/L)	Coliform org. MPN / (100 ML)	E.Coli MPN/ 100 ML
1.	Pank-I, Navyug school, Mandir Marg	5	Agreeable	1.2	7.7	128	162	0.21	28	NIL	NIL	—
2.	Pank-II, Navyug school, Mandir Marg	5	Agreeable	1.3	7.7	130	163	0.22	28	NIL	NIL	—
3.												
4.												
5.												
BIS: 10500 2012	Acceptable Limits	05 max	Agreeable	1 max.	6.5 To 8.5	200 max.	500 max.	0.3 max.	250 max.	0.2 min.	NIL	NIL
	Permissible Limits (in the absence of alternate source.)	15	Agreeable	5	No relaxation	600	2000	No relaxation	1000	1	NIL	NIL

Remarks:- With respect to above tests, all the above water samples ~~except~~ Sr. No. ----- can/cannot be considered fit for drinking purposes. However minimum residual free chlorine 0.2 Mg/L should be done to avoid contamination.

Anal. 29/05/23
Chemist/Lab. Technician

Anal. 29/05/23
Lab. Technician/Asstt.

- Note:-**
- 1) water samples will be destroyed after testing unless otherwise specified by party.
 - 2) If the sample is not collected by our WQMU staff, the sender/party will be responsible for any wrong, incomplete or misleading information given by him.
 - 3) This test report is not valid for any legal proceeding.